

ID	Task Name	Start	Finish	1st Quarter			2nd Quarter			3rd Quarter			4th Quarter			1st Quarter			2nd Quarter		
				Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun
1	Mobilization	Mon 2/1/16	Tue 2/9/16																		
2	EXCEL GAS (300 & 400 Block)	Wed 2/10/16	Tue 4/12/16																		
3	Gas Relocation/ Replacement - 300 Block	Wed 2/10/16	Tue 3/15/16																		
4	Gas Relocation - 400 Block	Wed 3/16/16	Tue 4/12/16																		
5	300 BLOCK	Wed 3/2/16	Tue 6/21/16																		
6	LPC / Comcast/ Century Link	Wed 3/2/16	Tue 3/29/16																		
7	Alley & Breezeway Reconstruction	Wed 3/30/16	Tue 6/21/16																		
8	400 BLOCK	Wed 5/25/16	Tue 9/13/16																		
9	LPC / Comcast/ Century Link	Wed 5/25/16	Tue 6/21/16																		
10	Alley & Breezeway Reconstruction	Wed 6/22/16	Tue 9/13/16																		
11	500 BLOCK	Wed 8/17/16	Tue 11/22/16																		
12	LPC / Comcast/ Century Link	Wed 8/17/16	Tue 9/20/16																		
13	Alley & Breezeway Reconstruction	Wed 9/14/16	Tue 11/22/16																		
14	PARKING LOT IMPROVEMENTS	Wed 8/31/16	Tue 9/13/16																		
15	FINAL LANDSCAPING (IF REQUIRED)	Mon 4/3/17	Fri 4/28/17																		



LONGMONT DOWNTOWN ALLEY IMPROVEMENTS
Phase 2 - West Side 3rd Ave. to 6th Ave.
City of Longmont